

Orange County AMD4 DRAFT Project Schedule 20180729 v2.mpp

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	
1		Orange County AMD4 Detailed VIPER Expansion Project	91 days	Fri 6/29/18	Fri 11/2/18		6/17/6/24/7/1/7/8/7/15/7/22/7/29/8/5/8/12/8/19/8/26/9/2/9/9/9/16/9/23/9/30/10/7/10/14/0/2/10/28/11/4/11/11/11/18
2	✓	Contract Award/NTP	1 day	Fri 6/29/18	Fri 6/29/18		100%
3		Data collection	26 days	Mon 7/16/18	Mon 8/20/18		41%
4	✓	Identify additional data needs	5 days	Mon 7/16/18	Fri 7/20/18	2FS+10 days	100%
5	✓	Submit request to VIPER	1 day	Mon 7/23/18	Mon 7/23/18	4	100%
6		VIPER response	5 days	Thu 7/26/18	Mon 8/13/18	5FS+10 days	50%
7		Review collected data	5 days	Fri 7/27/18	Mon 8/20/18	6	25%
8		Liaison with VIPER as needed	20 days	Mon 7/23/18	Fri 8/17/18	4	25%
9		Capacity Analysis	36 days	Mon 7/23/18	Mon 9/10/18		14%
10		Collect additional user information/verify existing data	15 days	Mon 7/23/18	Fri 8/10/18	2FS+10 days,8SS	25%
11		Conduct capacity analysis	10 days	Tue 8/21/18	Mon 9/3/18	8,10,7	0%
12		Discussion with VIPER to review	2 days	Fri 9/7/18	Mon 9/10/18	11FS+3 days	0%
13		800 MHz Equipment List	10 days	Tue 9/11/18	Mon 9/24/18		0%
14		Follow up with VIPER as needed	5 days	Tue 9/11/18	Mon 9/17/18	12	0%
15		Modify existing equipment list based on new capacity analysis	5 days	Tue 9/18/18	Mon 9/24/18	14	0%
16		VHF Equipment List	10 days	Tue 9/11/18	Mon 9/24/18		0%

Orange County AMD4 DRAFT Project Schedule 20180729 v2.mpp

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors
17		Follow up with County as needed	5 days	Tue 9/11/18	Mon 9/17/18	14SS
18		Modify existing equipment list	5 days	Tue 9/18/18	Mon 9/24/18	17
19		Budgetary Estimates	15 days	Tue 9/25/18	Mon 10/15/18	
20		Develop cost estimates	15 days	Tue 9/25/18	Mon 10/15/18	15,18
21		Develop 10 year TCO costs	15 days	Tue 9/25/18	Mon 10/15/18	15,18
22		Report	29 days	Tue 9/25/18	Fri 11/2/18	
23		Develop revised report	20 days	Tue 9/25/18	Mon 10/22/18	15,18
24		Develop new cost sections & tables	10 days	Tue 10/16/18	Mon 10/29/18	15,18,21
25		Draft due to county	0 days	Mon 10/29/18	Mon 10/29/18	23,24
26		Review with County (remote)	1 day	Tue 10/30/18	Tue 10/30/18	25
27		Revise report	3 days	Wed 10/31/18	Fri 11/2/18	26
28		Final due to County	0 days	Fri 11/2/18	Fri 11/2/18	27

